EXTENSION OF TIME PROPOSAL

1	Name of work	Asphalting to roads at Amba Bhavani layout and surrounding area in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	200.00 ~~600.00~~
4	Name of Contractor	M/s Technical Manager (west), KRIDL, Bangalore
5	Agreement no	
6	No and date under which work order issued	BBMP/EE/YNK.D/W.O/195/2019-20, dt:08-11-2019
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	3/2/2020
9	Date of receipt of application in the Sub Division office	3/2/2020
10	Extension granted if any	30 to contd. by BWSSB
	I	work (VGD + Kaveri
	II	pipe line work)
11	Work carried out by the contractor during the original period stipulated in the contract	36%
12	Work carried out during 1st extension	64%
13	Work carries out during 2nd extension	

14	Time now applied for	60 days.
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Nil
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	BWSSB Clearance ಇಲ್ಲದ್ದ ಕಾಮಗಾರಿ ಪೂರ್ಣಗೊಳಿಸಲು ಅವಧಿ ವಿಸ್ತರಣೆ ಮಾಡಿರುವುದಿಲ್ಲ

Assistant Engineer

Executive Engineer

Executive Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು